



JUNE 19 TO JULY 15, 2017

- LEGEND:**
- HDCP ROUTE
  - V/U DELIVERIES & PARKING ACCESS
  - V/U DELIVERIES & PARKING ACCESS
  - 6' HIGH CHAIN LINK FENCING
  - SNOW FENCE
  - CONTRACTOR HAULING & DELIVERIES
  - BARRICADES

**PHASE 2017a ACTIVITIES:**

- A INSTALL NEW COMMUNICATION DUCTBANK TO EAST END OF TOLENTINE'S EAST WING, BETWEEN 01/21/17 AND 7/9/17. MAINTAIN VEHICULAR ACCESS TO AND FROM TOLENTINE LOT.
- B START BASIN 7/5/17. HAUL VIA SPRING MILL ROAD ENTRANCE.
- C MODIFY FIRST STORMWATER (SW) INLET THAT WILL FEED BASIN, BUT RETAIN CURRENT EAST-WEST FLOW UNTIL NEW BASIN IS FUNCTIONAL.
- D VALVE OFF OLD AND UPGRADE WATER LINE.
- E GRADE ACCESS TO NEW CIRCLE. INSTALL CONCRETE PAVEMENT AND SET UP MILL AND FUTURE CIRCLE IN THE VICINITY OF WHITE HALL'S SOUTH END.
- F MILL DRIVE (OPTIONAL).

**NOTES:**

- 1 PLATE AND USE SNOW FENCE TO MAINTAIN HDCP ROUTE BETWEEN WHITE AND TOLENTINE HALLS.
- 2 FENCE OFF OR PLATE ALL TRENCHES AFTER WORKING HOURS.
- 3 RESTORE ALL LANDSCAPING AND MILL/PAVE ASPHALT DAMAGED IN AND AROUND STAGING AND LAYDOWN AREAS.
- 4 BOLLARDS ARE TO REMAIN IN SERVICE.

	VILLANOVA UNIVERSITY	2017a
	Villanova University TRANSFORMING the CAMPUS LANDSCAPE CONSTRUCTION FENCING & LOGISTICS	Pg. # of
	SCALE: 1"=40'-0"	DATE: